



Westcroft Green Space Project Update to Planning and Development Committee January 2026

- **Timeline**

The original timeline of an April/May may need to be updated to enable the project plan activities to be completed.

Progress

Consultation Plan Progress

- The first phase consultation survey closed after six weeks. The results have been analysed and the consultant has provided the draft report. This is being shared with committee for information.
- The results are to be fed back to the community and groups who took part.
- From this the project brief will be developed

Funding

- **Funding**

£15,000	Ring-Fenced Budget
£30,000	Initial project estimate (TBC)
-£15,000	Projected funding shortfall
£2,700	Additional external funding in place for a consultant to deliver community consultation

- Anglian Water grant funding is a potential area to apply for funding.

Next Steps

- Further funding to be sourced.

Recommendations:

- I. Note the update.

Background:

- **Ownership**

The council is the freehold owner of the land (LL187285)

