

Item No.	Tasks	Owner	Due date	Status	Progress	Comments
2	Buildings and loss of detail					Severe dilapidation and loss of detail'; Reason for being on the At Risk Register
	Updated WLDC Conservation appraisal	WLDC		In progress	25%	Condition survey taking place in March 2024 by WLDC Conservation Officer
	Leaflet about living in the Conservation Area			In progress	5%	Have examples of leaflets
6.4	Along Bridge Street					
	Refurbish mosaic	WG	18/12/2020	In progress	60%	Tiles cleaned and cement removed Liaising with co-op regarding placement
	Further tree planting	WG EH		In progress	25%	Problem with utilities underground - £800 promised from National Grid Contact LCC Tree Officer
	Replace street lighting with heritage-style lighting	LH		In progress	10%	Freedom of Information request to LCC completed - LCC replaced posts after conservation area designated. Grants/funding needed
	Format of new noticeboard and key holder	EH/JC		Design suggested	50%	Funding required - grant applied for. Quote needed
	Plaque for memory branch	WG		In progress	50%	Quotes received and Environmental Agency have confirmed no planning permission required to install on flood wall. To discuss possible relocation of the branch following installation of the shoal of fish.
6.6	The Sun Inn					
6.7	Public Toilets					
	Refurbish public toilets			In progress	10%	Roof survey due to be completed.
	Funding	LH EH	Autumn 2024	In progress	5%	WLDC grant, Tesco Grant, Lottery funding
	Storage room for Waterfront Volunteers			In progress	10%	List of shelving and storage requirements has been given to office to be ordered.
6.11	Conservation Area West Gateway					
	Canal Court: Flowers, bulbs, siding up	WG Residents	01/04/2022	In progress		Project brief will continue to be reviewed and updated through the project.
	West Bank: Paint fence	WG Residents	01/04/2022	In progress	10%	
6.12	Footbridge & Pipe Bridge					
	Pipe bridge repairs and repaint	EH		In progress	5%	To be repaired in line with master plan Meeting request to AW has not received response. Press release to be written, and letter to Sir Edward Leigh
6.13	Saxilby Wharf (picnic area and pocket park)					
	Replacement information boards to include descriptions of the history of the area, including regeneration project and info for boaters etc all to be designed as a co-ordinated set	WG		In progress		Quotes obtained. Investigate samples of signage
	Manage and thin existing mature trees	WG CRT				New volunteering in partnership with CRT will give more ownership of the areas
	Improve the Picnic Area for events	WG CRT				Apply for funding to make improvements as per masterplan
6.8	Footbridge Access on Bridge Street					
	Shoal of fish on the apex of footbridge	WG		In progress	90%	Location agreed and approx 100 designs submitted from the intergenerational art project. Purchase of fish is now open to the wider public, closing on 25 October 2024.
6.14	Woodland Area					
	Two new benches on the top towpath	EH		In progress	75%	Offers of funding from organisation and family. Designs agreed. Grounds to install bases.
	Refurbish History Group bench	EH		In progress	75%	Parish Clerk to write to the History Group. To be refurbished as winter work.

15/04/2024 Project List: Bridge Street Conservation Area Regeneration Project

Item No.	Tasks	Owner	Due date	Status	Progress	Comments
NDP 1.3	Continue to seek for funds via fund raising and grants	LH EH		In progress		Applying to Skipton Building Society Community Funding and King Charles III Coronation Funding Raise awareness of Lincoln Community Lottery
	Canal Bank grass cutting - Bridge Street	CRT EH				Overgrown brambles and saplings Grass cutting the bank Meeting with CRT being arranged to discuss grass cutting
	Heritage signs on the A57					To promote tourism
NDP 5.2	Review of car parking			In progress		Formally request a review of traffic and car parking. Email sent to Jackie Brockway
	Saxilby Waterfront Festival - Task and Finish group	EH LH WG		3 x festivals complete		Smaller events for 2024
	Consider events for 2024	WG		In progress	40%	Footbridge opening ceremony took place April 24 Fishing Festival cancelled and Music by the Waterside postponed.
	Plan Volunteer Days	CRT EH		In progress	50%	Dates planned. Six volunteer events have taken place.
	Railings by Queensway/A57 ramp	EH		In progress	20%	LCC asset - discussed during site meeting 9th Jan

Completed

6.1	Queensway Bus Stop					
	Replace bus shelter	EH LH		Complete		Bespoke design by James Sutton agreed Funding raising/grant Shelter ordered
	Replace bench	EH LH		Complete	100%	Bench Received. Salmon design ordered. Fund raising/council
6.2	Conservation Area East Gateway					
	New street signs	LH EH	01/03/2022	Complete	100%	Replace old signs with new signs plus logo
	Complete wildflower path	TCV EH	01/03/2022	Complete	100%	Community grant £500. Wildflower seeds planted by TCV
	New Gateway sign	WG/LH/EH		Complete	100%	Fund raising
	Tree Bench	WG		Complete	100%	Donation
6.3	Queenway Corners			Closed	N/A	Unable to complete. Utility meter boxes in the way. Alternative site identified (Bridge Street)
6.4	Along Bridge Street					
	New bike racks	WG		Complete	100%	Grant
	Memory branch	WG	18/12/2020	Complete	100%	Consider resiting
	New noticeboard	WG		Complete	100%	Fund raising/ donations
	New heritage style litter bin	WG		Complete	100%	Replaced old end of life bin
	Sponsorship of trees	LH EH	01/02/2022	Complete	100%	Certificates issued and sponsors names on the memory branch
6.5	Bridge Place Corner			Complete	100%	New garden in line with the master plan. Beech hedge planted, turf, trees, new black bespoke bench and arched path.
6.7	Public Toilets					

15/04/2024 Project List: Bridge Street Conservation Area Regeneration Project

Item No.	Tasks	Owner	Due date	Status	Progress	Comments
	Architect plans for public toilets			Complete		Shared with WLDC Conservation Officer and Building Control
6.9	The Tea Shop			Closed	N/A	Unable to progress. No longer in place
6.11	Conservation Area West Gateway					
	New anchor bench at bus stop	WG/EH		Complete	100%	Donation
6.12	Footbridge & Pipe Bridge					
	Repaint footbridge	WLDC WG		Complete	100%	WLDC asset
	Refurbish ramp and railings	LCC WG		Complete	100%	
NDP 1.3	Complete the cycle path from Lincoln to Saxilby	LH		Complete	100%	Work started April 24 Consider HireBike once cycle path has been completed
NDP 1.6	Community Woodland	EH/LH		Complete	100%	Saxilby Nature Project