



Saxilby and District Multi-Use Games Area (MUGA) Update to Planning and Development Committee

March 2026

- **Timeline**

The build started on 09 March 2026 and was marked with a ground breaking ceremony. Construction is expected to last 10 weeks with completion therefore being projected for 22 May 2026.

Before



Groundbreaking ceremony



- **Finance**

Based on the cost including contingency, the project is fully funded.

£135,000	Quote Fosse Contracts (exc. VAT and shock pad)
£20,250	15% Contingency
£155,250	Quote and Contingency
£117,500	Ring-fenced funding
£37,750	FCC Grant (plus contingency)

- **Grants Update**

Grant funding allocated from FCC (11/12/2025), funding agreement was agreed at March Full Council (04/03/2026) and signed (05/03/2026).

- **Next steps**

- The business plan with projected running costs and charging model

Recommendations:

1. **Note the update**
2. **Add drafting the business plan with projected running costs and charging model to action log**