



Saxilby and District Multi-Use Games Area (MUGA) Update to Planning and Development Committee

June 2026

- **Timeline and progress update**

- The build started on 09 March 2026.
- Completion is scheduled for June.
- Tarmacing of the MUGA was completed on week ending 29 May
- The carpet for the MUGA was delivered week ending 05 June 2026
- The shockpad has been installed and the carpet and lining is being laid 12 June 2026

Next steps will be for:

- Installation of the:
 - Carpet surface and lines – to finish
 - Built in benches
 - Basketball backboards
 - Top layer of tarmac for external areas - entrance area and seating area
 - Electronic access system and linking flood lighting
 - Bollards
- Re-directing floodlights
- Snagging and site clear down

Project electrics

The scope of the electrics linked to the project has been reduced (along with projected costs) due to alternative solutions being identified for the CCTV covering the MUGA and an In-Post locker due to be installed on-site. Final quotes for the electrics for the electronic access system (to work with the Clubspark system) and floodlighting are being obtained.

Finance

Based on the cost including contingency, the project is fully funded and is being delivered within budget. Please refer to the budget report for more detailed information.

The business plans sets out the projected running costs and charging proposed model.

Recommendations:

Note the update.

Appendix I:

Progress Updates

June

Shock pad has been laid and carpet is being laid (12 June 2026)



The top layer of tarmac has been laid on the MUGA and carpet and shock pad delivered for installation. (05 June 2026)



May

Fencing has been installed including integrated football goals and additional re-bound fencing on the lower portion of the fencing. Hardcore base has been laid. Tarmac base layer has been laid on the access area and is being laid on the pitch (13 May 2026).



April

Fencing is being installed, the retaining wall between the car park and pitch has been built, and tarmac in the old MUGA surface has been broken up (07 April 2026)



March

Groundbreaking ceremony



Before (March 2026)

