



Saxilby and District Multi-Use Games Area (MUGA) Update to Planning and Development Committee

June 2025

- **Timeline**
Currently timelines for progressing the project to build and completion are now expected to be in 2025 subject to securing the remaining funding.
- **Lease**
 - a. Saxilby Recreation Ground Charity applied to the Charity Commission for consent to lease to a connected party on 22 October 2024. Approval has now been received.
 - b. The draft lease has been supported by full council, subject to charity agreement and final review.
- **Tender and Specification**
 - a. A MUGA Working Group meeting was held on 11 June 2025 to review the draft tender, for recommendation to planning and development committee in June.
 - b. The specification is being drafted.
- **Costings**
 - a. The MUGA cost is expected to be between £120,000-£130,000. This excludes any other works/costs such maintenance equipment, CCTV, and access/booking systems.
 - b. The current budget is £117,000.
 - c. In light of this shortfall, the working group will need to explore options such as securing additional funding – fundraising & grants

Recommendations: To receive the update.