No.	G or A	List	3 word address	Tree Number (RAG System)	Status
1	G	Daubeney Avenue	///coasting.pulses.resembles	G1-4 X Silver Birch- Sever ivy from base ensuring 1m gap	Complete
2	A	Daubeney Avenue	///postings.eclipses.eradicate	T1-Ash -Remove deadwood over footpath, Sever ivy from base ensuring 1m gap,	
3	G	Maiden Court	///robots.passenger.club	T2- Cherry- Formative prune / Remove smaller Basal stem to promote uniform structure	Complete
4	A	Daubeney Green	///whirlpool.fabricate.afraid	S1- Remove Stump via stump grinder	
5	G	Daubeney Green	///reflected.crumble.includes	T3-Cherry- (For Parish action) Monitor / Bacterial Oozing on Main stem, Suspected canker, monitor crown before next survey interval	Complete
6	A	Sellars walk/Vasey close	///sitting.homelands.models	T4-Alder-Reduce height by 3m & Install 4tonne Dynamic Bracing (Cobra) both Main scaffolds- Reason: Although Union shows blunt rib formation, a Previous branch within the union is acting as a wedge for internal bark, Dynamic Bracing will support the stems	
7	A	Saxilby Parish Tree Survey	///responded.oaks.supreme	T5-Alder- Repollard- Previous Pollard is becoming lapsed , this combination of decaying unions and end wight may lead to failure on adjacent property and footpath	
8	A	Queensway	///something.sporting.spout	T6-Birch (URGENT)- Fell- Reason: Dead standing Adjacent to highway	
9	A	Queensway	///spooked.smoking.bitter	T7-Pine (URGENT) -Fell - Reason: Dead standing Adjacent to highway, this can be dealt with during T6 Urgent Works	
10	A	Queensway	///slopes.taped.sweetened	T8-Willow- Remove large diameter hanging branch from over footpath, Repollard- reason:Becoming lapsed pollard before next survey interval, Signs of failing branches has exposed the central crown , Recommend routine 5 -7yr Pollard plan	
11	G	Bridge Street	///thumps.poster.pursue	T9-Prunus (Dead)- Remove Juvenile specimen & Replant , I reccomend planting new specimen with quality soil medium and/or biochar for increased water retention	Complete
12	G	Bridge Street/Canal Court	///grad.gratuity.bouncing	T10- Pear- Remove Cage, stakes and over Tensioned tie	Complete
13	G	Bridge Street/Canal Court	///cyber.diplomat.tinkle	T11-Pear-Remove Cage, stakes and over Tensioned tie	Complete
14	A	Westcroft Drive Footpath	///botanists.backpacks.bounding	S2- Remove Stump via grinder- Stump Progressing into Coppice, Retain if a coppice is desired or remove and replant	
15	A	Westcroft Green Space	///pose.brother.digesting	T12-Acer Rubrum - excessive Bark damage (suspected dog damage) , recommended Cauterise wounds with blow torch, ensure all of wound is black to prevent fungal sporolation	
16	A	Westcroft Green Space	///engulfing.reaction.relies	T13-Acer Rubrum- Install dynamic cobra bracing to support week union - reason: Inclusion is increasing however occluding, increased weight will increase stress, install 2tonne OR Reduce height by 2m to reduce end weight	
17	A	Westcroft Green Space	///wades.fittingly.professes	T14-Acer Rubrum- Install dynamic cobra bracing - 2tonne or less (same as T13),	
18	G	Westcroft Green Space	///curtains.preparing.gosh	T15-Acer Rubrum- NOTE: Recommend to Prune to branch bark ridge as per BS3998:2010 standards, recommend not to leave 'pegs' as these will Decay into the main stem due to not compartmentalisation	
19	G	Westcroft Green Space	///spearhead.welfare.learn	G2(establish ownership first) - Mix of Hawthorn/Maple/Apple- Sever ivy from base ensuring 1m gap estimated x12 specimen	Complete
20	G	Westcroft Green Space nr new bench	///missions.pegs.graphics	T16-Hawthorn- Sever Ivy from Base ensurig 1m gap	Complete
21	G	Westcroft Green Space nr new bench	///submitted.topped.parting	T17-Hawthorn- Sever ivy from base ensuring a 1m gap	Complete
22	A	Westcroft Corridor nr Northfeild Rise	///snowballs.calibrate.clean	G3 Establish Ownership- Including X2 dead Ash- Fell - Recommend mewp access due to dense undergrowth of brambles and hawthorn	
23	A	Westcroft Corridor nr Drs Car Park	///twit.dumpy.confining	T18-Oak (establish ownership)-Remove deadwood over footpath	
24	G	New Burial Ground	///trackers.lavender.grape	T19-Pear-Juvinile Specimen- Remove Moribund/Dead Leader, allow regeneration from Coppice or Replant	Complete
25	G	New Burial Ground	///tens.slipped.somewhere	T20-Pear-Juvinile specimen, Remove Moribund/Dead Leader, allow regeneration from Coppice or Replant	Complete
26	G	New Burial Ground	///corrects.playoffs.sooner	T21-Pear- Juvenile Specimen- remove dead apical tip to prevent poor wound from natural failure	Complete
27	G	New Burial Ground	///statue.bullion.tripled	T22-Pear-Juvinile Specimen- Remove Moribund/Dead Leader, allow regeneration from Coppice or Replant	Complete
28	A	Burial Ground (track)	///handicaps.secretly.flannel	G4- Mixed if X11 Trees- Remove all deadwood & Sever ivy from base ensuring 1m Gap	
29	A	Burial Ground (track)	///biggest.executive.paintings	T23-Dead Specimen- Fell	
30	A	Burial Ground	///sleepers.sunroof.lively	T24-Ash-Remove deadwood	
31	A	Burial Ground	///shadowing.invested.claim	T25-Ash-Remove deadwood	
32	A	Burial Ground	///blazed.swells.straddled	T26-Ash-Remove deadwood	
33	A	Burial Ground (Church Graveyard)	///until.bakers.texts	T27-Rowan-Fell - Reason: T27 Appears assyemtrically weighted towards Grave stones, continued suppression by oaks will increase likelihood of mechanical failure	
34	A	Burial Ground (Church Graveyard)	///scavenger.firms.lamps	T28-Ash- Third party tree*- Remove overhanging deadwood	
35	A	Burial Ground (Residents)	///advice.majors.aunts	T29-Norway Maple- Install 2-4t Cobra Bracing , remove rubbing/crossing branch & remove central deadwood- Reason: blunt rib inclusions yet included bark to a cup union, signs of canker at 1.5m, recommend to support the canopy and retain the tree	
36	A	Burial Ground (Residents)	///covertly.writings.grocers	T30-Oak-Remove Deadwood	
37	A	Mill Lane (P1 Workshop)	///plugged.minivans.candle	T31-Cherry-Monolith to 4.5m whilst retaining stem for bird box- Reason:Sounding hammer indicates severe decay, failure targeting football field	
38	A	Mill Lane (P1 compost corner)	///transfers.observes.starfish	T32-Cherry- URGENT - Fell- Reason: Significant decay in included bark union	
39	A	Mill Lane (Centre left coppice)	///quicksand.vegetable.graph	T33-Cherry- Static brace (Rod) to support main leaders at risk of Failed inclusion OR Reduce height by 2.8m and shape to uniform & remove deadwood	

G= Grounds team

A = Arborists/ external contractors.

ALL trees recomended for removal have been sprayed with yellow dot on site.

RAG SYSTEM

Red = Urgent Works Contractor Contacted
Amber = Non Urgent Works
Green = Undertaken/Completed

No.	G or A	List	3 word address	Tree Number (RAG System)
1	G	Daubeney Avenue	///coasting.pulses.resembles	G1-4 X Silver Birch- Sever ivy from base ensuring 1m gap
3	G	Maiden Court	///robots.passenger.club	T2- Cherry- Formative prune / Remove smaller Basal stem to promote uniform structure
5	G	Daubeney Green	///reflected.crumble.includes	T3-Cherry- (For Parish action) Monitor / Bacterial Oozing on Main stem, Suspected canker, monitor crown before next survey interval
11	G	Bridge Street	///thumps.poster.pursue	T9-Prunus (Dead)- Remove Juvenile specimen & Replant , I reccomend planting new specimen with quality soil medium and/or biochar for increased water retention
12	G	Bridge Street/Canal Court	///grad.gratuity.bouncing	T10- Pear- Remove Cage, stakes and over Tensioned tie
13	G	Bridge Street/Canal Court	///cyber.diplomat.tinkle	T11-Pear-Remove Cage, stakes and over Tensioned tie
19	G	Westcroft Green Space	///spearhead.welfare.learn	G2(establish ownership first) - Mix of Hawthorn/Maple/Apple- Sever ivy from base ensuring 1m gap estimated x12 specimen
20	G	Westcroft Green Space nr new bench	///missions.pegs.graphics	T16-Hawthorn- Sever Ivy from Base ensurig 1m gap
21	G	Westcroft Green Space nr new bench	///submitted.topped.parting	T17-Hawthorn- Sever ivy from base ensuring a 1m gap
24	G	New Burial Ground	///trackers.lavender.grape	T19-Pear-Juvinile Specimen- Remove Moribund/Dead Leader, allow regeneration from Coppice or Replant
25	G	New Burial Ground	///tens.slipped.somewhere	T20-Pear-Juvinile specimen, Remove Moribund/Dead Leader, allow regeneration from Coppice or Replant
26	G	New Burial Ground	///corrects.playoffs.sooner	T21-Pear- Juvenile Specimen- remove dead apical tip to prevent poor wound from natural failure
27	G	New Burial Ground	///statue.bullion.tripled	T22-Pear-Juvinile Specimen- Remove Moribund/Dead Leader, allow regeneration from Coppice or Replant

Grounds list completed